EXTENSION OF TIME PROPOSAL

1	Name of work	Providing sign board and ornamental boards A sector and Bsector and other area in ward no 04
2	Amount of work portion	Rs 1429000/-
3	Estimated Cost	Rs.15.00 lakhs
4	Name of Contractor	N Shivakumaara
5	Agreement no	No : 69, dt:23/10/2018
6	No and date under which work order issued	No : 69, dt:23/10/2018
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	21/01/19
9	Date of receipt of application in the Sub Division office	21/01/19
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	EWE & providing & fixing ~~ornam~~ Name boards
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	36 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	providing & fixing ~~Bronze~~
18	Probable time required for completion of remaining work	36 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	due to bwssb sanitary fitting work has been delayed
21	Remarks of the EE and the daily rate of penalty proposed	

Ramanjaneyaiah.
Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಧಿಕಾರಿಗಳವರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ